

Revision: Original
Issue Date: 06/01/20

AIRCRAFT: R 06 – DHC-6-400
TYPE: RII TASK CARD
TASK: **CAMP MM RII Tasks**

10.7 R 06 Camp MM RII Tasks

Initial only the RII task performed in conjunction with the CAMP Maintenance Manual Inspection Card. The remaining entries may remain blank. Attach this form to the completed Inspection Card

MAINTENANCE ACTION		REFERENCE	RII REPAIRMENTS INITIALS
R 06.1 MAINTENANCE MANUAL TASKS			
1.1	Verify installation engine driven air pump intake filter. Ensure tightened and safetied.	R E0074.7	
1.2	Verify installation L/H fuel pump filter inlet screen. Leak check.	A 0125.11.2	
1.3	Verify installation L/H fuel pump filter outlet screen. Leak check.	A 0125.11.3	
1.4	Verify installation L/H high pressure fuel filter element. Leak check.	A 0125.11.5	
1.5	Verify installation R/H fuel pump filter inlet screen. Leak check.	A 0125.12.2	
1.6	Verify installation R/H fuel pump filter outlet screen. Leak check.	A 0125.12.3	
1.7	Verify installation R/H high pressure fuel filter element. Leak check.	A 0125.12.5	
1.8	Verify installation L/H engine oil filter.	A 0125.17.1	
1.9	Leak check L/H engine oil filter after installation.	A 0125.17.3	
1.10	Verify installation of R/H engine oil filter.	A 0125.18.1	
1.11	Leak check R/H engine oil filter after installation.	A 0125.18.3	
1.12	Leak check HP fuel filter element	A 0125.21.3	
1.13	Leak check fuel pumps after inlet/outlet screen installation	A 0125.21.4	

RII Repairmen Signature; _____

RII REPAIRMEN INSPECTION AUTHORIZATION CARD CERTIFICATE NUMBER; _____

Revision: Original
Issue Date: 06/01/20

AIRCRAFT: R 06 – DHC-6-400
TYPE: RII TASK CARD
TASK: **CAMP MM RII Tasks**

MAINTENANCE ACTION	REFERENCE	RII REPAIRMENS INITIALS
1.14 Leak check Oil filter.	A 0125.21.4	
1.15 Selector pulley properly secured to spindle	B 0250.11.2	
1.16 Verify installation/leak check L/H 74 micron fuel element	B 0250.12.1	
1.17 Verify installation/leak check L/H 10 micron fuel element	B 0250.12.2	
1.18 Verify L/H Fuel filter Installation.	B 0250.12.4.1	
1.19 Perform L/H Fuel filter leak check	B 0250.12.4.2	
1.20 Verify installation/leak check R/H 74 micron fuel element	B 0250.13.1	
1.21 Verify installation/leak check R/N 10 micron fuel element	B 0250.13.2	
1.22 Verify R/H Fuel filter Installation.	B 0250.13.4.1	
1.23 Perform R/H Fuel filter leak check	B 0250.13.4.2	
1.24 Ensure rigging performed as required	B 0250.16.5.5	
1.25 Ensure lockwired if wire was removed.	B 0250.16.5.5	
1.26 Ensure nose wheel assembly installed and secure.	B 0250.16.9	
1.27 Ensure main wheels installed and secure.	B 0250.17.3	
1.28 Ensure L/H spark igniters installed and torqued correctly.	B 0250.27.3	
1.29 Ensure R/H spark igniters installed and torqued correctly.	B 0250.28.3	
1.30 After installation, leak check fuel strainers while under system pressure.	B 0250.29.7	
1.31 Ensure AFCS function test performed.	C 0500.6.10.6	
1.32 Verify security of cables, area clear of tools, rags, etc.	C 0500.7.16	
1.33 Verify rigging was performed as required.	C 0500.9.8.5	
1.34 Verify lockwire installed.	C 0500.9.8.6	

RII Repairmen Signature; _____

RII REPAIRMENS INSPECTION AUTHORIZATION CARD CERTIFICATE NUMBER; _____

Revision: Original
Issue Date: 06/01/20

AIRCRAFT: R 06 – DHC-6-400
TYPE: RII TASK CARD
TASK: **CAMP MM RII Tasks**

MAINTENANCE ACTION		REFERENCE	RII REPAIRMENS INITIALS
1.35	Verify installation of check valve strainer. Perform a leak check.	C 0500.10.3	
1.36	Verify installation of hydraulic filter assembly. Perform a leak check.	C 0500.11.7	
1.37	Verify installation of nose gear steering actuator external filter.	C 0500.13.1.2	
1.38	Verify installation of pneumatic system strainer element. Perform a leak check.	C 0500.16.2	
1.39	Verify installation of bleed air strainers. Perform a leak check.	C 0500.16.3	
1.40	Verify L/H engine fuel pump outlet filter. Perform a leak check.	C 0500.27.2	
1.41	Verify L/H engine High Pressure fuel filter element. Perform leak check	C 0500.27.4 C 0500.36.1.8.5	
1.42	Verify R/H engine fuel pump outlet filter. Perform a leak check.	C 0500.28.2	
1.43	Verify R/H engine High Pressure fuel filter element. Perform leak check	C 0500.28.4 C 0500.36.1.8.5	
1.44	Check control column area before reinstallation of cover	C 1000.10.1.7	
1.45	Verify rudder cable installation/rigged if a new cable was installed, lockwire in place.	C 1000.10.10.5 C 1000.10.10.6	
1.46	Verify aileron cable installation/rigged if a new cable was installed, lockwire in place.	C 1000.10.22.5 C 1000.10.22.6	
1.47	Verify bonding clamp jumper installation and sealant applied if replaced.	C 1000.11.2.3	
1.48	Verify nosewheel steering cable installation and rigging as required. Lockwire in place.	C 1000.15.1.9 C 1000.15.1.10	
1.49	Verify nosewheel steering Lever cable lockwire in place	C 1000.15.2.11	
1.50	Check area free of FOD before installation of control column cover.	C 1000.15.2.13	
1.51	Verify installation of nose wheel	C 1000.15.3.4	
1.52	Verify installation of L/H wheel	C 1000.15.4.4	
1.53	Verify installation of R/H wheel	C 1000.15.5.4	
1.54	Check area free of FOD before reinstallation of L/H brake system cover.	C 1000.15.6.6	
1.55	Check area free of FOD before reinstallation of R/H brake system cover.	C 1000.15.7.6	

RII Repairmen Signature; _____

RII REPAIRMEN INSPECTION AUTHORIZATION CARD CERTIFICATE NUMBER; _____

Revision: Original
Issue Date: 06/01/20

AIRCRAFT: R 06 – DHC-6-400
TYPE: RII TASK CARD
TASK: **CAMP MM RII Tasks**

MAINTENANCE ACTION		REFERENCE	RII REPAIRMENTS INITIALS
1.56	Verify installation of pneumatic filters. Perform a leak check.	C 1000.18.2	
1.57	Verify installation of L/H propeller control cable as required, lockwire installed.	C 1500.26.2.5 C 1500.26.2.6	
1.58	Verify installation of R/H propeller control cable as required, lockwire installed.	C 1500.27.2.5 C 1500.27.2.6	
1.59	Verify installation of L/H engine control cable as required, lockwire installed.	C 1500.32.2.5 C 1500.32.2.6	
1.60	Verify installation of R/H engine control cable as required, lockwire installed.	C 1500.33.2.5 C 1500.33.2.6	
1.61	Verify installation of clevis pin and upper bolts on rudder pedal push rods ends and wheel brake rod ends.	C 3000.9.3	
1.62	Check area free of FOD before installation of cabin floor panels.	C 3000.17.11	

RII Repairmen Signature; _____

RII REPAIRMEN INSPECTION AUTHORIZATION CARD CERTIFICATE NUMBER; _____